



Lotus Light Dharma Institute

Progress Report (From July to End Dec 2017)

Tashi Delek and best wishes to everyone for the new year ahead. We are very pleased to share a milestone achievement with the construction works on the Lotus Light Dharma Institute building which has reached the top floor and all structural works are now fully completed on the main building. A summary of the works to date are as follows:

A. Construction

The structural works on the main building were completed with the final concreting works on the floor slab to take the roof top water tank. Brickwork on the top floor is ongoing and internal plastering has reached the fourth floor. Electrical and piping works have also commenced. One side of the external walls has been scaffolded to prepare for external plastering. Floor tiling will start soon.





Brickwork On 3rd Floor



Piping



Columns On 4th Floor



Brickwork on top floor



Rinpoche inspecting the construction site



B. Project Management

All works are as per schedule and of good workmanship.

C. Management

Please visit the new website <http://www.lotuslightdharma institute.org> for up to date progress of the project.

Contact us
LotuslightDI@cglf.org